From: **Richard Mason**
Date: Thu, 31 Oct 2024 at 09:26
Subject: RE: Worthing Hospital UTC AWDM/1206/24 Planning conditions 4 discharge and WDM/1294/24 variation of condition 1
To: Louise Prew <louise.prew@adur-worthing.gov.uk>

Louise

As the soakaway works are well progressed the new soakaway will be connected to the existing building prior to the old being decommissioned. The contractor has confirmed this and also the temporary measures to be put in place during the works. We propose the additional paragraph to be added to the CMP, can you confirm this is acceptable and we will update document and resubmit.

*Once the new soakaway is built all existing RWP's will be reconnected from existing system onto the new prior to discontinuing existing systems and commencing construction works. Surface water which isn't from the roofs of the existing buildings will be channelled into a temporary drainage channel (Slot drain) which will be connected to the Surface Water system and into the new soakaway but a fully cleanable silt trap will be constructed to prevent silt entering the new soakaway.*

*The existing road gullies will have silt filters added (witches hats drain guards).*

Any questions please call?

Regards

**Richard Mason**
Partner