Uridge Tree Surgeons

52A Middle Road, Shoreham By Sea, West Sussex, BN43 6GA.
Telephone: 01273 239743
Email Uridge@ntlworld.com

Thursday, 29 August 2013

Name: Romans Care Home

Property Address: 1 Roman Road
Southwick
West Sussex
BN42 4TP

Tel: 01273 270 100

Job Location & description:

For tree work on mixed trees at Romans care home Southwick.
Located on site plan

T5 - T1	Holm Oak	Lift to 3 m over car park ✓
~~T2~~	Holly	Crown lift and trim to tidy
T3	Holm Oak	Crown lift and trim to tidy
~~T4~~	Holly	Crown lift remove ivy reduce height by 1m
T4 - T5	Cherry Plum	Remove dead wood and crown lift over pavement
T6	Cheery	Crown lift to 3m remove ivy
T7	Common Apple	Fell
T8	Common Apple	Fell
T2 - T9	Holly	Trim to tidy all over by 0.5 on side 2m off of height
T10	Holly	Trim to tidy all over by 0.5 on side 2m off of height
T1 - T11	Common Beech	Crown reduce N-3m E-2m S-3m W-2m ✓ Thin crown 10% Reduce height by 3m ✓
T12	Hawthorn	Cut back from building to boundary
TG13	Mixed Group	Cut back to boundary
T14	Common Lime	Pollard back to approximately 1m above original points
T15	Sycamore	Pollard back to approximately 1m above original points
T16	Sycamore	Pollard back to approximately 1m above original points
T9 - T17	Holm Oak	Remove dead wood ✓
T18	Laurel	Crown lift 2m remove dead wood
T7 - T19	Holm Oak	Remove broken limbs ✓
~~T20~~	Maple	Crown Lift 2m remove ivy
T21	Cherry	Crown lift over pavement reduce northern side 2m
TG22	Mixed Group	Reduce back from pavement

ADUR & WORTHING PLANNING SERVICES	
PLAN	AWDM/ 1091/13
DATE VALID	03 SEP 2013