17/05/2012

WB/10/0674/FUL
United Reform Church, Shelley Road, Worthing

Application for approval of details reserved by **condition 8**

The forming of three small openings in the external wall for the rear access and first floor 'bridge' extension together with a small number of holes for the services is considered to give a low risk of creating dust by nature of the small amount of work necessary, the short duration of those works and the work being mainly by hand, nevertheless the following procedures are proposed:

- Spray water intermittently onto the stone work as it is being dislodged.
- Continuing to spray water as the stone and material arising are loaded into the waste skip.

The main contractor is W Stirland Ltd of Birdham who operate to the highest accredited contractor standards; the minimisation of dust is one of their priorities in order to conform to their Health & Safety plan in protecting their operatives as well as minimising nuisance to the surrounding occupants.

They will be working in accordance with the recommendations contained in the BRE pollution control guide part 2 (October 2003)