Our Ref: 637587.RB.25
Your Ref: 6831131

Premises – Toby Carvery Worthing
Works – Tree works & Removal of shrubs

Scope

T2 -Fell 2x Trees sycamore trees, T1 - cut back overhanging branches from large oak tree at the front of property and t3 ash tree at back of property, remove shrubbery at front of property and replace with slate.

Method

Our NPTC Qualified team will attend site: Chainsaws, polesaws, hedge cutters, blowers and various hand tools. T1 to cut back branches to crown lift lower branches from roof by 5m, T2 to fell two small trees in the bin store area to ground level. T3 to remove lower limbs of tree overhanging in the back of property by 5m from ground level. S1 The team will remove front shrubbery Acaba and cut back and remove ivy from fence and sever ivy from telephone pole. Team will then spread slate across the bed.

Operations

[Ryan Blyde, Contract Manager, T:07711369751]

Supporting information

Map

I attach a site plan, taken from Google.



S lations,
T

Site visitor photographs
Photographs taken on my site visit are also attached below









Ground Control Limited

Kingfisher House ı Radford Way ı Billericay ı Essex CM12 0EQ ı T 01277 650 697 ı F 01277 630 746 ı E info@ground-control.co.uk ı www.ground-control.co.uk