Herons Dale Primary School - HPA proposal
Tree preservation works

1.0 Tree located within the areas to which works are to be completed are;

1. **Tree 01** – Fraxinus excelsior (Common Ash): This tree is located on the eastern boundary adjacent to the new proposed extension hard play area, however outside of the protection zone.

2. **Tree 02** – Quercus robur (English Oak): This tree is located on the eastern boundary adjacent to the new proposed extension hard play area, however outside of the protection zone

3. **Tree 03** – Alnus Cordata (Italian Alder): This tree is located within the courtyard area, which is the additional area for hard play to be installed. A large area, within the protection zone, is to be retained (to grass) unaffected so that these trees are unaffected by the proposed works.

4. **Tree 04** – Alnus Cordata (Italian Alder): This tree is located within the courtyard area, which is the additional area for hard play to be installed. A large area, within the tree protection zone, is to be retained (to grass) unaffected so that these trees are unaffected by the proposed works.

2.0 Protection and retention of existing vegetation

The contractor is to exercise care when undertaking works beneath the canopy of all existing trees within the works vacinity and designated for protection. The contractor is to avoid contact with roots, trunk and branches and asvise the Project Manager imediately, if they have been encountered.

It is not envisaged to encounter any roots, due distance left between the trees and the proposed works and the shallow excavation depths required, however caution should be exercised to avoid contact with trees within the works areas. Trees are to be fenced off away from works traffic to avoid any damage to the tree, roots, trunk and crown. Protection should be provided to comply with BS5837;2012.

Heras fencing shall be provided to accord with the standards set out above

Heras fencing is to be a minimum 2m high, with appropriate signage erected warning operatives to take care around tree locations. This fencing shall be retained for the full duration of the works and shall not be amended unless given prior apporval to do so.

No activities such as; vehicular movement or stockpiling of material shall be carried out within the vacinity of these trees.

The trees adajcent to the works areas are not to be pruned or cut back in any way without full consultation with the Project Manager. The Project Manager will then appoint a Arboricultural consultant and tree surgeon to complete all necessary works.

Dated: 06.11.2014