PLANT SCHEDULE

Latin Name	Quantity	Size
Calamagrostis brachytricha	122	2L
Lonicera pileata	28	2L
Rosmarinus 'Miss Jessopp's Upright'	37	2L
Sarcococca confusa	37	5L

MONTHLY MANAGEMENT SCHEDULE
to be viewed in conjunction with landscape specification

Denotes activity

Area maintained under Landscape contract agreement

Task	Activity	J				F				M				A				M				J				J				A				S				O				N				D			
		1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Litter collection	All areas shall be kept free of litter. Clean and remove litter from site																																																
Mulch	Bark mulch to base of planting topped up (bi-annually)																																																
Newly planted Standard trees	Remove dead and damaged branches. Remove hazardous branches. Prune to retain and promote natural growth form. Prune to maintain 2.5m clear height																																																
Checking & adjustment of trees / shrubs	Agree stakes to be removed or reduced in height at beginning of growing season with LPA Stakes to be removed: cut off stake 100mm above ground level. Drive stump into ground level. Stakes to be retained: ensure stake is firm & ties correctly adjusted. Replace broken stakes and ties. Report any associated tree damage to LPA																																																
Stakes/ guards	Check and replace as necessary																																																
Re-setting	Re-set plants to proper grades or upright positions as necessary																																															
Shrubs	Prune as necessary to remove dead, damaged or diseased branches; to prevent overcrowding of plants; to maintain health of plants; to promote growth; to bring out natural form of plant.																																																
Weed control	All hard and newly planted landscaped areas shall be monitored and weeding carried out in areas that are failing to establish. All debris caused by hand weeding shall be removed from site. Inform LPA immediately if any dangerous weeds present and take immediate appropriate action																																																
Paved areas	Spot treat only where absolutely necessary with an approved organic herbicide as defined in manufactures instructions																																																
Replace plants	Notify LPA of any trees, shrubs or other plants which have been stolen or are dead or damaged. The Contractor shall replace at his own expense all plants which fail to thrive as directed by LPA																																																
Cleaning	Ensure that paved areas are kept free of mulches, topsoil, plant material, clippings etc at all times																																																
Damage/ loss reports	Notify LPA of any damage (malicious or otherwise) to trees, shrubs or other plant materials. Notify LPA of all stolen plants on the occasion of each visit. Submit a report twice yearly (May and October) on the condition and health of existing mature trees on site.																																																



PLANT IMAGES

1. Calamagrostis brachytricha
2. Lonicera pileata
3. Rosmarinus officinalis
4. Sarcococca confusa



+ ND

nd:studio
metway
55 canning street
brighton BN2 0EF

office: +44 (0) 1273 457700

www.nicholasdexter.com
info@nicholasdexter.com

notes:

- Not suitable for construction unless stated
- Contractors must check all dimensions on site
- Only figured dimensions are to be worked from
- Drawings to be viewed in association with work of other consultants
- Discrepancies must be reported to the landscape architects before proceeding

© Copyright

rev.	date	description
B	10.08.2018	Revised planting
A	07.08.2018	Planting proposal

- ☐ Preliminary
- ☐ Issued for Planning Approval
- ☐ Issued for Construction
- ☐ Issued for Design / Information
- ☐ Issued for Tender
- ☐ As built

N

Scale 1:200

0 2 4 6 8 10 12 14 16 18 20

PROJECT:	Lady Bee Enterprise Centre
CLIENT:	Shoreham Port Nautilus House 90-100 Albion Street Southwick Brighton BN42 4ED
DATE:	10.08.2018
SCALE:	1:200
SIZE:	A1
STATUS:	Planning
PROJECT NUMBER:	0201
DRAWING TITLE:	Planting Plan
DRAWING NUMBER:	300
DRAWN BY:	ND / ZP
REVISION	C