Tag Number	Map Number	Owner	Location	Species	Planted Year	Height Max (m)	DBH Max (cm)
CAX09	33	Grounds	Caxton Court	Norway Maple	1980	16	39
CAX12	33	Grounds	Caxton Court	Norway Maple	1980	18	52
CAX13	33	Grounds	Caxton Court	Norway Maple	1990	15	33
CAX15	33	Grounds	Caxton Court	Japanese Cherry	1990	5	27
CAX16	33	Grounds	Caxton Court	Norway Maple	1990	16	40
CAX17	33	Grounds	Caxton Court	Norway Maple	1990	16	47

CAX18	33	Grounds	Caxton Court	Pittosporum	1990	8	27
CAX20	33	Grounds	Caxton Court	Himalayan Tree-Cotoneaster	1990	9	21
CAX21	33	Grounds	Caxton Court	Norway Maple	1985	18	51
CAX24	33	Grounds	Caxton Court	Norway Maple	1980	16	47

Crown Spread (m)	Inspection Report	Work	Inspectors comments
7	Tree has previously been pruned to clear building, branch tips now within 0.1m. slight stem kink at 2m and to East. Crown lifted. bifurcates at 4m.	Prune Back from Building	Prune back to previous radial reduction points at approx 1.5 - 2m.
14	Previously reduced away from building by approx 2m, branch tips now within 0.5m, small number. Bias to the East due to being pruned clear of building. 2 x bifurcations at 3.5 and 4m	Prune Back from Building	Prune back to previous radial reduction points at approx 1.5 - 2m.
8	2 stems from 1.8m crown largely biased East, away from flats, previously radially reduced away from flats with minor tip regrowth within 0.5m of flats.	Prune Back from Building	Prune back to previous radial reduction points at approx 1.5 - 2m.
7	Root graft. Basal decay suspected. Leaning stem Crown corrected. Multi-stemmed from 1.5m. Eastern limbs removed. Currently branches 1m clear of building.	Fell (Clear Fell)	Basal decay suspected
8	Ivy severed by surveyor. 2 stems from 1.8m. Crown biased East toward road. previously pruned back from building >1.5m, minor growth now within 0.5m of upper floor.	Prune Back from Building	Prune back to previous radial reduction points at approx 1.5 - 2m.
8	Ivy severed by surveyor. Torn out branch wound 250mm x 50mm at 2.5m South partially occluded. previously pruned back from building >1.5m, minor growth now within 0.5m of upper floor.	Prune Back from Building	Prune back to previous radial reduction points at approx 1.5 - 2m.

8	Trifurcates at 0.5m multi-stemmed by 1m. Recently reduced in height and width. Crown biased South over pavement. Very minor encroachment around parking signage.	Crown Lift to 2-5m	Clear around parking signage by 0.4m.
8	Multi stemmed, mature, pruned back from private property to West, branch tips within 0.5m of flats wall and shading one x window	Prune Back from Building	Prune back from building by 2m.
11	Exposed roots to 2m. sub bifurcation at 4m Southwest with inclusion to upper union region. minor tip reductions, to reduce proximity to flats to North and South.	Prune Back from Building	Reduce radial crown back to previous tip reduction points, to achieve approx 2m clearance from flats to North and South.
13	80mm diameter old branch loss cavity at 2m Northwest, torch reveals, approx 12cm deep, not visibly in a state of decay. Sounding does not indicate substantial or migrating hollowing, appears historic in nature. past crown reduction measures to East side, flats side, branch tips now within	Prune Back from Building	Prune back approx 2.5m, prune back to previous radial reduction points.