SWISS GARDENS FIRST SCHOOL





ALLOW TO DISMANTLE CYLE SHELTER AND ERECT NEW SHELTER TO LOCATION SHOWN ADJACENT MAIN ENTRANCE

CARRY OUT RE-SURFACING TO ENSURE CAR PARKING LOST IS REPLACED TO AREA HIGHLIGHTED

ALLOW FOR SURFACE WATER DRAINAGE TO PERIMETER OF BUILDING CONNECTING TO MAIN SEWER

ALLOW TO EXCAVATE FOR SERVICE TRENCHES FOR CONNECTING NEW FOUL WATER AND INCOMING WATER SUPPLY INTO NEW BUILDING

PROPOSED LOCATION OF MODULAR BUILDING TO INCORPORATE NEW CANOPY SHELTER FREE-STANDING LINKING TO MAIN BUILDING

CARRY OUT MINOR IMPROVEMENTS TO BOUNDARY FENCING WITH THE INCLUSION OF CLOSE BOARDED ACOUSTIC SCREENING

RETAIN ENTIRE VEGETABLE PATCH AND GARDENS

NEW BUILDING TO BE SITED ON EXISTING HARD SURFACE PLAY SURFACE FOR LEVEL ACCESS (FFL TO MATCH LEVEL OF EXTERNAL HPA)

BLOCK LAYOUT AS PROPOSED AT 1:500

NOTES:

Report all discrepancies, errors and omissions
Do not scale from this drawing.
Verify all dimensions on site before commencing any work or preparing shop drawings.
All materials, components and workmanship are to comply with all the relevant British Standards, Codes of Practice, and appropriate manufacturers recommendations that from time to time shall apply.
For all specialist work, see relevant drawings.

This drawing and design are copyright of PELLINGS LLP

Rev	Date	Description	Name
-	--/--/--		

Pellings

Pellings LLP
24 Widmore Road Bromley Kent BR1 1RY
t 020 8460 9114 f 020 8313 0019 e bromley@pellings.co.uk
www.pellings.co.uk

Architecture & Planning ■ Building Surveying ■ Project Management ■ Cost Consultancy ■ CDM Co-ordination

CLIENT: WSCC WEST SUSSEX COUNTY COUNCIL
PROJECT: NEW MODULAR UNIT CLASSROOM
TITLE: SWISS GARDENS FIRST SCHOOL BLOCK LAYOUT AS PROPOSED
DATE: 06/06/16 | SCALE: 1:500 @A3 | DRAWN: JF | CHK:
DRAWING No: 250|017|003 P |B