From: Peter Barnett
Sent: 21 March 2017 10:55
To: Peter Barnett
Subject: Fwd: AWDM/0101/17 - Re: 1 Hancock Way

From: **Toby Hall** <toby@inglis-hall.co.uk>
Date: 21 March 2017 at 10:20
Subject: RE: AWDM/0101/17 - Re: 1 Hancock Way
To: Peter Barnett <peter.barnett@adur-worthing.gov.uk>, "Cameron Scott (Google Drive) (timberarchitecture@gmail.com)" <timberarchitecture@gmail.com>

Sorry for slow response, I was just waiting to hear suggestion from Cameron on this issue.

We could oversize the gutter at 125mm with the downpipe descending on the gable end with gully and drain linking up to the existing drain – this should be an improvement over the existing?

I hope this sounds sensible, please let me know if any further information is required?

Many thanks

Toby Hall